NOVEMBER 2017

UTAH DEPARTMENT OF TRANSPORTATION
STATUS OF ROAD CONSTRUCTION BY COUNTY

Federal and State Projects

	PROJECT NUMBER / JOB / PROJECT	LOCATION / CONCEPT	CONTRACTOR / RESDIENT ENGINEER	ORIGINAL AMT / AUTHORIZED AMT	$ AMOUNT PAID TO DATE	WORK BEGAN / EST COMPLETE	% PROJECT COMPLETE / % TIME ELAPSED
	BEAVER						
X	S-R499(298)	I-15; MP .00 - 194.15 & I-15; MP .00 - 194.15 & I-70; MP .00 - 231.67 &	B & K CONSTRUCTION OF UTAH, INC.	$316,644			
#	7259103C	Spot Safety Improvement/Sign Modification & Replacement		$316,644	$0	52W	
	BOX ELDER						
X	F-0089(419)423	US-89; MP 423.30 - 428.77	STAKER & PARSON COS DBA JACK B. PAR	$1,665,850		3/6/2017	12%
	5466201D	Adding a lane/shoulder	JACE MECHAM	$1,665,850	$1,168,747	155C	0%
X	F-I15-8(156)366	I-15; MP 365.51 - 373.26	GENEVA ROCK PRODUCTS, INC.	$5,394,267		2/15/2016	81%
	5471401D	Minor Rehabilitation - Roadway	JACE MECHAM	$7,675,183	$7,675,183	56C	0%
X	S-I15-8(151)349	I-15; MP 349.74 - 362.02	GENEVA ROCK PRODUCTS, INC.	$39,719,237		3/2/2016	81%
	7163203C	New Construction	JACE MECHAM	$43,419,851	$43,414,059	270C	109%
X	F-0091(65)2	US-91; MP 1.97 - 6.60 & US-91; MP 1.97 - 6.60	COP CONSTRUCTION LLC	$5,000,955		5/30/2017	
	5454301D	Preservation - Roadway/Barrier - T/S	NICK PETERSON	$5,959,344	$5,360,933	75C	
X	F-0030(67)0	SR-30; MP 18.00 - 33.00	GRANITE CONSTRUCTION COMPANY	$2,398,454		8/2/2017	
	5499201D	Preservation Low Volume		$2,527,547	$2,527,547	52C	
X	F-0091(67)0	US-91; MP 1.97 - 16.94	AMERICOM TECHNOLOGY	$1,191,575		8/14/2017	
#	5457003C	ATMS		$1,191,575	$745,944	68C	
X	F-R199(165)	SR-97; MP 4.09 - 5.10 & Cnty:FA-3308; MP 1.50 - 3.00 & SR-37; MP 1	CACHE VALLEY ELECTRIC COMPANY	$268,690		8/14/2017	
#	5419101D	ITS Communications		$268,690	$0	90C	
X	S-0240(2)0	SR-240; MP .04 - .17	WADSWORTH BROS CONST. CO. INC.	$3,708,797		8/23/2017	
	7219801D	Replacement and Rehabilitation - Structure		$3,708,797	$421,280	195C	
	CACHE						
X	F-0091(67)0	US-91; MP 1.97 - 16.94	AMERICOM TECHNOLOGY	$1,191,575		8/14/2017	
#	5457003C	ATMS		$1,191,575	$745,944	68C	
X	F-R199(165)	SR-97; MP 4.09 - 5.10 & Cnty:FA-3308; MP 1.50 - 3.00 & SR-37; MP 1	CACHE VALLEY ELECTRIC COMPANY	$268,690		8/14/2017	
#	5419101D	ITS Communications		$268,690	$0	90C	
	CARBON						
X	F-0006(179)224	US-6; MP 224.00 - 224.60	GENEVA ROCK PRODUCTS, INC.	$1,000,000		5/16/2017	78%
	5448703C	Choke Point		$1,000,000	$806,218	100W	0%
X	F-0006(201)232	US-6; MP 236.30 - 239.37 & US-6; MP 236.34 - 239.30 & US-6; MP 23	KILGORE COMPANIES, A DELAWARE LLC [	$3,270,118			
	5501701D	Rehabilitation High Volume		$3,270,118	$0	115W	
X	F-0191(143)257	US-191; MP 256.60 - 259.40	ROWSER CONSTRUCTION LLC	$81,243			0%
	5471803C	Highway Safety Improvement/Barrier - T/S		$81,243	$0	4W	0%
X	F-LC07(11)	1900 East Price: 300 N to 600 N	STAKER & PARSON COS DBA NIELSON CO	$537,100			
	5401403C	Small Urban		$537,100	$0	70C	
X	F-R499(286)	US-191; MP 47.00 - 157.00 & US-6; MP 232.00 - 300.36	K V ELECTRIC INC	$158,941		9/12/2017	40%
#	5479103C	ATMS		$158,941	$153,859	42W	0%

NOVEMBER 2017

UTAH DEPARTMENT OF TRANSPORTATION
STATUS OF ROAD CONSTRUCTION BY COUNTY

Federal and State Projects

	PROJECT NUMBER / JOB / PROJECT	LOCATION / CONCEPT	CONTRACTOR / RESDIENT ENGINEER	ORIGINAL AMT / AUTHORIZED AMT	$ AMOUNT PAID TO DATE	WORK BEGAN / EST COMPLETE	% PROJECT COMPLETE / % TIME ELAPSED
	DAVIS						
X	F-0193(14)2	SR-193; MP 5.17 - 8.43 & SR-193; MP 5.17 - 8.43	GRANITE CONSTRUCTION COMPANY	$3,076,808		4/17/2017	
	5455301D	Minor Rehabilitation - Roadway	THOMAS ROYLANCE	$3,284,364	$3,284,364	85C	
X	S-0108(33)4	SR-108; MP 4.00 - 6.19	GRANITE CONSTRUCTION COMPANY	$24,858,293		3/6/2017	5%
	7179301D	Reconstruct widening	THOMAS ROYLANCE	$24,858,293	$14,077,874	12/1/2018	0%
X	F-R199(165)	SR-97; MP 4.09 - 5.10 & Cnty:FA-3308; MP 1.50 - 3.00 & SR-37; MP 1	CACHE VALLEY ELECTRIC COMPANY	$268,690		8/14/2017	
#	5419101D	ITS Communications		$268,690	$0	90C	
X	F-R199(200)	SR-193; MP 3.20 - 3.60	GENEVA ROCK PRODUCTS, INC.	$2,432,009		6/26/2017	
	5459401D	Intersection Modification		$2,602,181	$2,511,889	120C	
X	S-I15-7(329)332	I-15; MP 332.10 - 332.20 & Layton I-15 Crossing	WADSWORTH BROS CONST. CO. INC.	$10,166,805		7/6/2017	
	7219601D	TIF - Transportation Investment Fund/Upgrade Existing Inte>>		$10,166,805	$3,960,938	275C	
X	S-R199(202)	SR-193; 2000 West to 3000 West	RALPH L WADSWORTH CONSTRUCTION C	$3,748,238		8/14/2017	0%
	7236101D	TIF - Transportation Investment Fund/New Capacity		$3,748,238	$3,113,697	100C	0%
	DUCHESNE						
X	F-R399(242)	SR-121; MP 31.20 - 32.90 & SR-121; MP 1.61 - 15.36	STAKER & PARSON COS DBA BURDICK MA	$4,048,739		7/17/2017	77%
#	5446803C	Minor Rehabilitation - Roadway	BOYD HUMPHERYS	$4,048,739	$3,230,729	73C	0%
X	S-0191(144)276	US-191; MP 271.00 - 282.20	R CHAPMAN CONSTRUCTION INC	$3,150,616		5/15/2017	0%
	7243203C	Minor Rehabilitation - Roadway	BRENT HADFIELD	$3,150,616	$2,972,613	91W	0%
X	F-0087(8)0	SR-87; MP .00 - 5.67 & US-40; MP 86.47 - 86.58	GENEVA ROCK PRODUCTS, INC.	$671,482			
	5493501D	Preservation High Volume		$671,482	$0	26W	
	EMERY						
X	F-0006(193)288	US-6; MP 294.70 - 296.00 & US-6; MP 290.12 - 291.49 & US-6; MP 29	STAKER & PARSON COS DBA NIELSON CO	$7,314,462		5/15/2017	35%
	5475301D	Adding a lane/shoulder	BRENT HADFIELD	$7,314,462	$6,631,858	190C	0%
X	F-0029(19)17	SR-29; MP 10.20 - 21.73	STAKER & PARSON COS DBA NIELSON CO	$3,082,088		6/20/2017	0%
	5472803C	Minor Rehabilitation - Roadway		$3,082,088	$2,793,830	79W	0%
X	F-R499(286)	US-191; MP 47.00 - 157.00 & US-6; MP 232.00 - 300.36	K V ELECTRIC INC	$158,941		9/12/2017	40%
#	5479103C	ATMS		$158,941	$153,859	42W	0%
X	F-R499(304)	I-70; MP 147.00 - 154.75 & I-70; MP 147.00 - 154.75	GENEVA ROCK PRODUCTS, INC.	$1,620,048			
	5501801D	Preservation High Volume		$1,620,048	$0	53W	
X	S-R499(298)	I-15; MP .00 - 194.15 & I-15; MP .00 - 194.15 & I-70; MP .00 - 231.67 &	B & K CONSTRUCTION OF UTAH, INC.	$316,644			
#	7259103C	Spot Safety Improvement/Sign Modification & Replacement		$316,644	$0	52W	
	GARFIELD						
X	F-0020(13)7	SR-20; MP .00 - 20.49	DENNIS LIERD II CONSTRUCTION, INC	$491,539			
#	5472001D	Highway Safety Improvement/Roadside Improvements		$491,539	$0	40W	
X	F-0095(14)16	SR-95; MP 16.00 - 117.00	B & K CONSTRUCTION OF UTAH, INC.	$70,850			
#	5471701D	Highway Safety Improvement/Signing - T/S		$70,850	$0	30W	
X	S-R499(295)	Various Locations in Region 4	ROWSER CONSTRUCTION LLC	$540,260			
#	7256001D	Barrier Treatments		$540,260	$0	46C	

NOVEMBER 2017

UTAH DEPARTMENT OF TRANSPORTATION
STATUS OF ROAD CONSTRUCTION BY COUNTY

Federal and State Projects

	PROJECT NUMBER / JOB / PROJECT	LOCATION / CONCEPT	CONTRACTOR / RESDIENT ENGINEER	ORIGINAL AMT / AUTHORIZED AMT	$ AMOUNT PAID TO DATE	WORK BEGAN / EST COMPLETE	% PROJECT COMPLETE / % TIME ELAPSED
	GRAND						
X	F-0191(145)125	US-191; MP 125.38 - 125.93	DRY CREEK STRUCTURES LLC	$806,875			0%
	5474003C	Preservation - Roadway	RUSS TANGREN	$806,875	$0	78C	0%
X	F-0313(3)8	SR-313; MP 7.96 - 22.51	KILGORE COMPANIES, A DELAWARE LLC [	$1,102,068		7/31/2017	0%
	5473201D	Preservation - Roadway	RUSS TANGREN	$1,102,068	$954,824	72W	0%
X	F-0128(16)0	SR-128; MP .00 - 20.31	KILGORE COMPANIES, A DELAWARE LLC [	$5,187,449		8/14/2017	
	5483203C	Minor Rehabilitation - Roadway		$5,187,449	$4,608,475	145W	
X	F-0191(123)113	US-191; MP 112.50 - 124.00	KILGORE COMPANIES, A DELAWARE LLC [	$2,538,052			
#	5427003C	TIF - Transportation Investment Fund/Choke Point		$2,538,052	$0	142W	
	F-LC19(16)	Millcreek Drive Intersection Improvements	SKYVIEW EXCAVATION AND GRADING, INC	$1,093,274			
	5410103C	Small Urban		$1,093,274	$0	98W	
X	F-R499(286)	US-191; MP 47.00 - 157.00 & US-6; MP 232.00 - 300.36	K V ELECTRIC INC	$158,941		9/12/2017	40%
#	5479103C	ATMS		$158,941	$153,859	42W	0%
X	S-R499(298)	I-15; MP .00 - 194.15 & I-15; MP .00 - 194.15 & I-70; MP .00 - 231.67 &	B & K CONSTRUCTION OF UTAH, INC.	$316,644			
#	7259103C	Spot Safety Improvement/Sign Modification & Replacement		$316,644	$0	52W	
	IRON						
X	F-0143(30)9	SR-143; MP 9.40 - 10.20	SUNROC CORPORATION	$789,542		7/31/2017	0%
	5466403C	Spot Safety/Barrier - T/S	LIEF CONDIE	$789,542	$431,095	80C	0%
X	F-0020(13)7	SR-20; MP .00 - 20.49	DENNIS LIERD II CONSTRUCTION, INC	$491,539			
#	5472001D	Highway Safety Improvement/Roadside Improvements		$491,539	$0	40W	
	F-I15-1(121)43	I-15; MP 42.53 - 52.09 & I-15; MP 42.53 - 52.09	SUNROC CORPORATION	$7,836,049			
	5501601D	Rehabilitation High Volume		$7,836,049	$0	100C	
X	S-R499(298)	I-15; MP .00 - 194.15 & I-15; MP .00 - 194.15 & I-70; MP .00 - 231.67 &	B & K CONSTRUCTION OF UTAH, INC.	$316,644			
#	7259103C	Spot Safety Improvement/Sign Modification & Replacement		$316,644	$0	52W	
	JUAB						
X	F-0006(200)140	US-6; MP 139.78 - 149.90	STAKER & PARSON COS DBA STAKER PAV	$927,611			
#	5493701D	Preservation High Volume		$927,611	$0	40W	
X	F-0028(76)16	SR-28; MP 15.97 - 39.08	GENEVA ROCK PRODUCTS, INC.	$1,504,485			
	5493101D	Preservation High Volume		$1,504,485	$0	39W	
X	F-0132(22)34	SR-132; MP 34.73 - 41.86	GENEVA ROCK PRODUCTS, INC.	$589,608			
	5493301D	Preservation High Volume		$589,608	$0	22W	
X	F-I15-5(45)230	I-15; MP 229.55 - 239.27	GENEVA ROCK PRODUCTS, INC.	$1,238,655			
	5492901D	Preservation High Volume		$1,238,655	$0	32W	
X	F-LC47(17)	SR-28; MP 40.22 - 41.08 & Main Street 200 N to 400 N, 200 S to 400 S	SORENSEN, CRAIG F. CONSTRUCTION, IN	$445,248		10/16/2017	
	5477903C	Small Urban		$445,248	$0	24C	
X	F-LC49(130)	Cnty:FA-1826; MP 12.01 - 13.06 & Old Hwy 91: 7800 N to North of Ro	GENEVA ROCK PRODUCTS, INC.	$1,639,805		6/21/2017	0%
	5384603C	Non-Urban		$1,639,805	$1,582,411	94W	0%

NOVEMBER 2017

UTAH DEPARTMENT OF TRANSPORTATION
STATUS OF ROAD CONSTRUCTION BY COUNTY

Federal and State Projects

	PROJECT NUMBER / JOB / PROJECT	LOCATION / CONCEPT	CONTRACTOR / RESDIENT ENGINEER	ORIGINAL AMT / AUTHORIZED AMT	$ AMOUNT PAID TO DATE	WORK BEGAN / EST COMPLETE	% PROJECT COMPLETE / % TIME ELAPSED
	JUAB						
X	Z-1	TEST PROJECT - VARIOUS LOCATIONS IN REGION 3	ZZZZZ TEST				
#	50661	RESURFACING			$0	0C	
	KANE						
X	S-R499(295)	Various Locations in Region 4	ROWSER CONSTRUCTION LLC	$540,260			
#	7256001D	Barrier Treatments		$540,260	$0	46C	
	MILLARD						
	F-0099(7)0	SR-99; MP .00 - 4.19	STAKER & PARSON COS DBA HALES SANI	$7,866,523		6/12/2017	0%
	5473001D	Rehabilitation High Volume		$7,866,523	$6,470,549	165C	0%
X	S-R499(298)	I-15; MP .00 - 194.15 & I-15; MP .00 - 194.15 & I-70; MP .00 - 231.67 &	B & K CONSTRUCTION OF UTAH, INC.	$316,644			
#	7259103C	Spot Safety Improvement/Sign Modification & Replacement		$316,644	$0	52W	
	SALT LAKE						
X	F-0186(21)0	TO UTILITY; MP .19 - .20 & RANCH EXIT OVERPASS; MP .02 - .04 &	GRANITE CONSTRUCTION COMPANY	$5,592,814		5/8/2017	0%
	5386601D	Replacement and Rehabilitation - Structure	BRYAN CHAMBERLAIN	$6,555,739	$6,555,739	150W	0%
X	F-0270(4)1	TO SR-270 WEST TEMPLE; MP .56 - 1.00 & FROM SR-270 WEST TE	GERBER CONSTRUCTION, INC.	$3,750,384		5/8/2017	0%
	5384303C	Replacement and Rehabilitation - Structure	BRYAN CHAMBERLAIN	$3,750,384	$3,280,451	90C	0%
X	S-0154(12)11	SR-154; MP 11.00 - 11.75	RLW/CLYDE, A JOINT VENTURE	$139,383,510		3/6/2017	0%
	7193901D	New Capacity	BRYAN CHAMBERLAIN	$139,383,510	$61,313,598	565C	0%
Z	S-0154(82)16	SR-154; MP 15.84 - 16.09	VANCON	$2,980,775		9/12/2016	92%
	7242301D	New Capacity	BRYAN CHAMBERLAIN	$3,480,775	$3,467,072	135C	62%
X	F-I15-7(291)303	I-15; MP 303.34 - 303.94 & SR-171; MP 9.23 - 10.27	ACME CONSTRUCTION INC	$1,113,506		2/20/2017	12%
	5347403C	Landscaping	DARREN ROSENSTEIN	$1,289,237	$1,257,096	97C	1%
X	F-0111(27)10	SR-111; MP 10.12 - 10.60	KILGORE COMPANIES, A DELAWARE LLC I	$3,851,861		7/25/2017	
	5477101D	TIF - Transportation Investment Fund/Choke Point		$3,851,861	$637,706	160C	
X	F-0151(77)2	SR-151; MP 1.89 - 4.03	GENEVA ROCK PRODUCTS, INC.	$9,542,953		8/7/2017	
	5451101D	Choke Point		$9,542,953	$1,474,955	260C	
X	F-0201(35)14	SR-201; MP 13.10 - 14.94	STAKER & PARSON COS DBA STAKER PAV	$1,783,051		9/5/2017	
	5495303C	Rehabilitation High Volume		$1,783,051	$1,383,437	34C	
X	F-0209(43)0	SR-209; MP 1.19 - 4.43	ADVANCED PAVING AND CONST	$468,484			
	5502701D	Preservation High Volume		$468,484	$0	57C	
X	F-0210(25)2	Cnty:FA-2074; MP 5.45 - 5.60 & SR-210; MP 2.00 - 2.50	KILGORE COMPANIES, A DELAWARE LLC I	$1,376,988		8/25/2017	
	5480103C	Choke Point		$1,376,988	$1,145,163	96C	
X	F-15-7(335)290	SR-201; MP 15.69 - 15.84 & I-215; MP 7.15 - 7.42 & I-15; MP 292.21 -	CACHE VALLEY ELECTRIC COMPANY	$1,263,530		9/24/2017	0%
	5478401D	ATMS		$1,263,530	$0	60C	0%
X	F-2044(10)0	Other: 138TH SO; BANERTER TO 3RD EAST to: .50 for: .50	GENEVA ROCK PRODUCTS, INC.	$1,435,937		6/12/2017	
	5352503C	Intersection Improvements		$1,435,937	$1,271,769	120C	
X	F-I15-7(314)294	TO SR-151 10600 SOUTH; MP .10 - .18 & Reference I 15 MP 293.681	GRANITE CONSTRUCTION COMPANY	$15,812,447		5/6/2017	90%
	5443203C	Choke Point		$15,812,447	$14,915,506	301C	0%

NOVEMBER 2017

UTAH DEPARTMENT OF TRANSPORTATION
STATUS OF ROAD CONSTRUCTION BY COUNTY

Federal and State Projects

	PROJECT NUMBER / JOB / PROJECT	LOCATION / CONCEPT	CONTRACTOR / RESDIENT ENGINEER	ORIGINAL AMT / AUTHORIZED AMT	$ AMOUNT PAID TO DATE	WORK BEGAN / EST COMPLETE	% PROJECT COMPLETE / % TIME ELAPSED
	SALT LAKE						
X	F-I80-3(187)125	I-80; MP 125.07 - 127.60 & I-80; MP 125.07 - 127.60	GENEVA ROCK PRODUCTS, INC.	$5,759,454		5/30/2017	0%
	5470603C	Minor Rehabilitation - Roadway		$5,759,454	$5,743,841	145C	0%
X	F-I80-4(161)140	I-80; MP 133.60 - 136.30 & I-80; MP 133.60 - 136.30	DENNIS LIERD II CONSTRUCTION, INC	$487,750			
	5485501D	Fencing		$487,750	$0	40C	
X	F-LC35(217)	7800 South & 1300 West	GRANITE CONSTRUCTION COMPANY	$512,897			
	5387101D	Intersection Improvements		$512,897	$0	50C	
X	F-R299(226)	3 locations on Salt Lake City's road network	HIDDEN PEAK ELECTRIC CO., INC.	$224,895		6/28/2017	
	5466001D	Railway-Highway Grade Crossing/Railroad Safety		$224,895	$219,628	45C	
X	F-R299(231)	Various signalized intersections throughout SL County	HIDDEN PEAK ELECTRIC CO., INC.	$357,720		6/10/2017	
	5478601D	ATMS		$357,720	$119,184	90C	
X	F-R299(233)	Intersection of 4100 S and 3200 W	ACME CONSTRUCTION INC	$369,141			
	5480001D	Highway Safety Improvement/Traffic Signal - Upgrade		$369,141	$0	60C	
X	F-R299(249)	Various locations in R2	INNOVATIVE MARKING SYSTEMS, INC.	$286,030			
	5497101D	HSIP - Highway Safety Improvement/Sign Modification and Repl		$286,030	$0	75C	
X	F-R299(256)	I-84; MP 115.40 - 115.41 & I-80; MP 1.48 - 1.49 & I-80; MP 117.08 - 11	DENNIS LIERD II CONSTRUCTION, INC	$2,193,333			
#	5499103C	HSIP - Highway Safety Improvement/Barrier Treatments		$2,193,333	$0	145C	
X	S-0068(95)41	SR-68; MP 40.82 - 42.31	W. W. CLYDE & CO	$19,339,210		5/1/2017	0%
	7155301D	TIF - Transportation Investment Fund/Widen Existing Facili>>		$19,339,210	$7,636,849		0%
X	Z-2	SPECIAL TEST PROJECT Z2	ZZZZZEBS TEST COMPANY 1	$282,325		9/7/2016	64%
	50646	NOT FOR PUBLIC USE		$282,325	$82,398	700C	15%
	SAN JUAN						
X	F-0095(14)16	SR-95; MP 16.00 - 117.00	B & K CONSTRUCTION OF UTAH, INC.	$70,850			
#	5471701D	Highway Safety Improvement/Signing - T/S		$70,850	$0	30W	
X	F-0191(123)113	US-191; MP 112.50 - 124.00	KILGORE COMPANIES, A DELAWARE LLC [	$2,538,052			
#	5427003C	TIF - Transportation Investment Fund/Choke Point		$2,538,052	$0	142W	
X	F-R499(286)	US-191; MP 47.00 - 157.00 & US-6; MP 232.00 - 300.36	K V ELECTRIC INC	$158,941		9/12/2017	40%
#	5479103C	ATMS		$158,941	$153,859	42W	0%
X	F-R499(291)	Various Locations in Region 4	BROWN BROTHERS CONSTRUCTION CO.	$375,400			
#	5488101D	Spot improvement		$375,400	$0	35W	
X	S-0191(114)80	US-191; MP 95.20 - 96.20 & US-191; MP 86.80 - 88.30 & US-191; MP	STAKER & PARSON COS DBA NIELSON CO	$4,782,760		6/20/2017	4%
	7173403C	Adding a lane/shoulder		$4,782,760	$4,231,981	205W	0%
	SEVIER						
X	F-I70-2(52)63	I-70; MP 63.33 - 73.32	GENEVA ROCK PRODUCTS, INC.	$1,278,602		6/16/2017	16%
	5473403C	Preservation - Roadway	BRETT ANDERSON	$1,304,079	$1,304,079	56C	0%
X	F-I70-1(88)37	I-70; MP 37.16 - 41.00 & I-70; MP 37.16 - 39.81	STAKER & PARSON COS DBA HALES SANI	$9,872,557		6/7/2017	13%
	5473101D	Major Rehabilitation - Roadway		$9,872,557	$7,446,394	180W	0%

NOVEMBER 2017

UTAH DEPARTMENT OF TRANSPORTATION
STATUS OF ROAD CONSTRUCTION BY COUNTY

Federal and State Projects

	PROJECT NUMBER / JOB / PROJECT	LOCATION / CONCEPT	CONTRACTOR / RESDIENT ENGINEER	ORIGINAL AMT / AUTHORIZED AMT	$ AMOUNT PAID TO DATE	WORK BEGAN / EST COMPLETE	% PROJECT COMPLETE / % TIME ELAPSED
	SEVIER						
X	F-R499(291)	Various Locations in Region 4	BROWN BROTHERS CONSTRUCTION CO.	$375,400			
#	5488101D	Spot improvement		$375,400	$0	35W	
X	S-R499(295)	Various Locations in Region 4	ROWSER CONSTRUCTION LLC	$540,260			
#	7256001D	Barrier Treatments		$540,260	$0	46C	
X	S-R499(298)	I-15; MP .00 - 194.15 & I-15; MP .00 - 194.15 & I-70; MP .00 - 231.67 &	B & K CONSTRUCTION OF UTAH, INC.	$316,644			
#	7259103C	Spot Safety Improvement/Sign Modification & Replacement		$316,644	$0	52W	
	SUMMIT						
X	F-0248(16)3	SR-248; MP 3.19 - 14.48	STAKER & PARSON COS DBA STAKER PAV	$6,457,073		5/1/2017	93%
#	5470103C	Preservation - Roadway	JON OGDEN	$6,457,073	$6,341,363	0C	0%
X	F-0032(46)8	SR-32; MP 7.70 - 13.04	GRANITE CONSTRUCTION COMPANY	$3,893,148		6/10/2017	
#	5489801D	Minor Rehabilitation - Roadway		$3,893,148	$3,791,654	160C	
X	F-I80-4(163)139	I-80; MP 139.44 - 141.84	RALPH L WADSWORTH CONSTRUCTION C	$528,940		8/17/2017	22%
	5504301D	Passing Lane		$528,940	$453,420	65C	0%
X	F-R299(256)	I-84; MP 115.40 - 115.41 & I-80; MP 1.48 - 1.49 & I-80; MP 117.08 - 11	DENNIS LIERD II CONSTRUCTION, INC	$2,193,333			
#	5499103C	HSIP - Highway Safety Improvement/Barrier Treatments		$2,193,333	$0	145C	
X	F-R399(259)	SR-92; MP 14.57 - 15.41 & SR-178; MP .01 - .16 & SR-147; MP 11.25	ACME CONSTRUCTION INC	$754,012			
#	5495201D	Rural Road Safety/Barrier Treatments		$754,012	$0	85W	
X	S-0040(169)4	US-40; MP 3.97 - 4.05	GRANITE CONSTRUCTION COMPANY	$290,422		10/20/2017	
	7273503C	Emergency Repair - Structure		$290,422	$279,822	24C	
	TOOELE						
X	F-R299(256)	I-84; MP 115.40 - 115.41 & I-80; MP 1.48 - 1.49 & I-80; MP 117.08 - 11	DENNIS LIERD II CONSTRUCTION, INC	$2,193,333			
#	5499103C	HSIP - Highway Safety Improvement/Barrier Treatments		$2,193,333	$0	145C	
	UINTAH						
X	F-R399(242)	SR-121; MP 31.20 - 32.90 & SR-121; MP 1.61 - 15.36	STAKER & PARSON COS DBA BURDICK MA	$4,048,739		7/17/2017	77%
#	5446803C	Minor Rehabilitation - Roadway	BOYD HUMPHERYS	$4,048,739	$3,230,729	73C	0%
X	F-0191(140)353	US-191; MP 352.61 - 357.27	R CHAPMAN CONSTRUCTION INC	$1,268,838		8/15/2017	0%
	5446903C	Preservation - Roadway/Preservation - Structure	JACK LYMAN	$1,268,838	$1,120,904	43C	0%
X	F-0040(164)138	US-40; MP 137.79 - 138.43	STAKER & PARSON COS DBA BURDICK MA	$1,255,921		7/27/2017	80%
	5487401D	Choke Point		$1,255,921	$1,067,971	78C	0%
X	F-0045(6)14	SR-45; MP 14.00 - 19.70	STAKER & PARSON COS DBA BURDICK MA	$1,741,567			
	5493801D	Rehabilitation High Volume		$1,741,567	$0	32W	
X	F-0191(151)364	US-191; MP 363.50 - 363.55	DENNIS LIERD II CONSTRUCTION, INC	$1,029,115			
	5504801D	Emergency Repair - Roadway		$1,029,115	$0	80C	
X	F-R399(239)	1200 S from 650 W to 500 W	STAKER & PARSON COS DBA BURDICK MA	$150,199		6/28/2017	
	5467001D	School Zone Safety		$150,199	$133,119	33W	

NOVEMBER 2017

UTAH DEPARTMENT OF TRANSPORTATION
STATUS OF ROAD CONSTRUCTION BY COUNTY

Federal and State Projects

	PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	$ AMOUNT PAID TO DATE	WORK BEGAN	% PROJECT COMPLETE
	JOB / PROJECT	CONCEPT	RESDIENT ENGINEER	AUTHORIZED AMT		EST COMPLETE	% TIME ELAPSED
	UTAH						
X	F-0052(14)2	SR-52; MP 1.54 - 4.12 & ON RAMP FROM US-189 TO SR-52; MP .00	GENEVA ROCK PRODUCTS, INC.	$1,482,019			0%
	5464803C	Preservation - Roadway	ANDREW JORDAN	$1,482,019	$0	49C	0%
X	F-0198(24)1	SR-198; MP 1.41 - 1.64	VANCON	$646,457		10/9/2017	
	5449703C	Minor Rehabilitation - Roadway	TRAVIS ACKERMANN	$646,457	$441,064	65C	
X	F-0006(200)140	US-6; MP 139.78 - 149.90	STAKER & PARSON COS DBA STAKER PAV	$927,611			
#	5493701D	Preservation High Volume		$927,611	$0	40W	
X	F-0006(202)215	US-6; MP 214.69 - 218.55	KILGORE COMPANIES, A DELAWARE LLC [	$2,993,701			
	5501903C	Rehabilitation High Volume		$2,993,701	$0	110W	
X	F-0052(15)0	SR-52; MP .00 - 1.54 & SR-241; MP .00 - .42	GENEVA ROCK PRODUCTS, INC.	$510,304			
	5493001D	Preservation High Volume		$510,304	$0	26W	
X	F-0068(92)26	SR-68; MP 28.80 - 31.81	GRANITE CONSTRUCTION COMPANY	$6,820,995		7/17/2017	21%
	5415701D	TIF - Transportation Investment Fund/Widen Existing Facili>>		$6,820,995	$3,205,957	302C	0%
X	F-0089(393)348	US-89; MP 347.49 - 347.97	HIDDEN PEAK ELECTRIC CO., INC.	$1,421,085		6/26/2017	0%
	5436403C	Intersection Modification		$1,421,085	$749,800	103C	0%
X	F-0089(445)297	US-89; MP 297.04 - 301.85	KILGORE COMPANIES, A DELAWARE LLC [	$2,087,049			
	5495801D	Rehabilitation High Volume		$2,087,049	$0	47W	
X	F-R399(209)	Cnty:FA-3080; MP .00 - .38 & SR-77; MP 8.94 - 9.07 & Springville 400	MEADOW VALLEY CONTRACTORS INC DB	$1,188,439		7/31/2017	0%
	5435101D	Reconstruct widening		$1,188,439	$976,872	68C	0%
X	F-R399(221)	SR-114; MP 4.93 - 7.30 & SR-113; MP 6.39 - 6.74	STAPP CONSTRUCTION	$528,774			
#	5475403C	HSIP - Highway Safety Improvement/Trails		$528,774	$0	61C	
X	F-R399(259)	SR-92; MP 14.57 - 15.41 & SR-178; MP .01 - .16 & SR-147; MP 11.25	ACME CONSTRUCTION INC	$754,012			
#	5495201D	Rural Road Safety/Barrier Treatments		$754,012	$0	85W	
X	F-R399(260)	US-89; MP 322.28 - 324.19 & US-89; MP 324.19 - 326.52 & SR-198; M	STAKER & PARSON COS DBA STAKER PAV	$2,772,684			
	5492501D	Preservation High Volume		$2,772,684	$0	74C	
X	Z-1	TEST PROJECT - VARIOUS LOCATIONS IN REGION 3	ZZZZZ TEST				
#	50661	RESURFACING			$0	0C	
	WASATCH						
X	F-0189(46)23	US-189; MP 22.67 - 23.05	RALPH L WADSWORTH CONSTRUCTION C	$100,196		5/5/2014	99%
	5379103C	New Wall/Design & Materials Procurement	JACK LYMAN	$100,196	$100,196		0%
X	F-0248(16)3	SR-248; MP 3.19 - 14.48	STAKER & PARSON COS DBA STAKER PAV	$6,457,073		5/1/2017	93%
#	5470103C	Preservation - Roadway	JON OGDEN	$6,457,073	$6,341,363	0C	0%
X	F-0032(46)8	SR-32; MP 7.70 - 13.04	GRANITE CONSTRUCTION COMPANY	$3,893,148		6/10/2017	
#	5489801D	Minor Rehabilitation - Roadway		$3,893,148	$3,791,654	160C	
X	F-0040(160)30	US-40; MP 30.75 - 34.21	WARDELL BROTHERS CONSTRUCTION IN	$3,336,248			
	5469701D	Passing Lane		$3,336,248	$0	133C	
X	F-R399(221)	SR-114; MP 4.93 - 7.30 & SR-113; MP 6.39 - 6.74	STAPP CONSTRUCTION	$528,774			
#	5475403C	HSIP - Highway Safety Improvement/Trails		$528,774	$0	61C	

NOVEMBER 2017

UTAH DEPARTMENT OF TRANSPORTATION
STATUS OF ROAD CONSTRUCTION BY COUNTY

Federal and State Projects

	PROJECT NUMBER / JOB / PROJECT	LOCATION / CONCEPT	CONTRACTOR / RESDIENT ENGINEER	ORIGINAL AMT / AUTHORIZED AMT	$ AMOUNT PAID TO DATE	WORK BEGAN / EST COMPLETE	% PROJECT COMPLETE / % TIME ELAPSED
	WASATCH						
X	F-R399(263)	SR-113; MP 3.91 - 7.14 & SR-222; MP .00 - .22	ACME CONSTRUCTION INC	$614,405			
	5493601D	Preservation High Volume		$614,405	$0	26W	
	WASHINGTON						
X	F-R499(270)	Cnty:FA-3140; MP .00 - 16.50 & Cnty:FA-3210; MP .00 - 9.12	MEADOW VALLEY CONTRACTORS INC DB	$504,478		6/22/2017	0%
	5461203C	Highway Safety Improvement/Rural Road Safety	LYNDON FRIANT	$504,478	$459,552	50C	0%
X	S-I15-1(113)5	I-15; MP 4.49 - 5.78	MEADOW VALLEY CONTRACTORS INC DB	$21,646,757		1/17/2017	0%
	7192901D	Widen Existing Facility	RAY BENTLEY	$21,646,757	$19,460,137	310C	0%
X	F-0009(37)27	SR-9; MP 29.74 - 32.66	SUNROC CORPORATION	$12,446,924		10/16/2017	
	5457503C	Major Rehabilitation - Roadway/Structures		$12,446,924	$1,112,714	182C	
X	S-R499(298)	I-15; MP .00 - 194.15 & I-15; MP .00 - 194.15 & I-70; MP .00 - 231.67 &	B & K CONSTRUCTION OF UTAH, INC.	$316,644			
#	7259103C	Spot Safety Improvement/Sign Modification & Replacement		$316,644	$0	52W	
	WAYNE						
X	F-0095(14)16	SR-95; MP 16.00 - 117.00	B & K CONSTRUCTION OF UTAH, INC.	$70,850			
#	5471701D	Highway Safety Improvement/Signing - T/S		$70,850	$0	30W	
X	F-LC55(2)	SR-24; MP 60.19 - 60.59 & SR-12 MP 60.18 to MP 60.58	HARWARD AND REES	$50,204			
	5479401D	Non-Urban		$50,204	$0	30W	
X	F-R499(291)	Various Locations in Region 4	BROWN BROTHERS CONSTRUCTION CO.	$375,400			
#	5488101D	Spot improvement		$375,400	$0	35W	
X	S-0024(53)79	SR-24; MP 79.32 - 79.45	HARWARD AND REES	$74,750			
	7257303C	Preservation - Structure		$74,750	$0	14W	
X	S-R499(295)	Various Locations in Region 4	ROWSER CONSTRUCTION LLC	$540,260			
#	7256001D	Barrier Treatments		$540,260	$0	46C	
	WEBER						
	F-0037(12)10	SR-37; MP 9.51 - 12.35	GENEVA ROCK PRODUCTS, INC.	$15,476,922		10/1/2016	96%
	5432003C	Widen Existing Facility	DERYL MAYHEW	$15,766,386	$15,708,944	380C	111%
X	F-0089(437)420	US-89; MP 420.42 - 422.64 & US-89; MP 420.42 - 422.64	STAKER & PARSON COS DBA JACK B. PAR	$331,537		6/5/2017	3%
	5477501D	Chip Seal	JACE MECHAM	$895,235	$567,538	34W	0%
X	F-I84-6(126)0	I-84; MP 89.01 - 89.51 & SR-39; MP 8.69 - 8.89	MALCOLM DRILLING CO.	$1,044,149		7/31/2017	
	5457101D	New Wall	JACE MECHAM	$1,044,149	$1,034,906	82C	
X	F-R199(165)	SR-97; MP 4.09 - 5.10 & Cnty:FA-3308; MP 1.50 - 3.00 & SR-37; MP 1	CACHE VALLEY ELECTRIC COMPANY	$268,690		8/14/2017	
#	5419101D	ITS Communications		$268,690	$0	90C	

NOVEMBER 2017

UTAH DEPARTMENT OF TRANSPORTATION
STATUS OF ROAD CONSTRUCTION BY COUNTY

Federal and State Projects

	PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	$ AMOUNT PAID TO DATE	WORK BEGAN	% PROJECT COMPLETE
	JOB / PROJECT	CONCEPT	RESDIENT ENGINEER	AUTHORIZED AMT		EST COMPLETE	% TIME ELAPSED
X	TL-TEST003	TEST					
	999992	TEST			$0		

NOTES
X - NO REPORT RECEIVED
Z - TEMPORARILY SUSPENDED
* - NON-STEWARDSHIP PROJECTS
# - PROJECTS REPORTED MORE THAN ONCE IN THIS REPORT

TOTAL ORIGINAL AMOUNT	$491,474,973	$299,391,697	TOTAL PAID AMOUNT
TOTAL AUTHORIZED AMOUNT	$501,439,004	$202,047,307	BALANCE
		$0	CONTRACTS COMPLETED THIS MONTH